

ID	DWG#	Task Name	Duration	Start	Finish	2022												2023																							
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
1		PROJECT DURATION (contract: 450 days)	433 days	Thu 6/3/21	Thu 2/16/23	[Gantt bar from 6/3/21 to 2/16/23]																																			
2		LIMITED NOTICE TO PROCEED	40 days	Thu 6/3/21	Wed 7/28/21	[Gantt bar from 6/3/21 to 7/28/21]																																			
3		PRECONSTRUCTION MEETING	1 day	Thu 8/12/21	Thu 8/12/21	[Gantt bar at 8/12/21]																																			
4		NOTICE TO PROCEED	1 day	Mon 8/23/21	Mon 8/23/21	[Gantt bar at 8/23/21]																																			
5		TRAFFIC CONTROL PLANS	18 days	Wed 8/4/21	Fri 8/27/21	[Gantt bar from 8/4/21 to 8/27/21]																																			
6		PUBLIC NOTIFICATION	1 day	Tue 8/17/21	Tue 8/17/21	[Gantt bar at 8/17/21]																																			
7		SUBMITTALS	18 days	Wed 8/4/21	Fri 8/27/21	[Gantt bar from 8/4/21 to 8/27/21]																																			
8		PRECONSTRUCTION VIDEO	2 days	Tue 8/17/21	Wed 8/18/21	[Gantt bar from 8/17/21 to 8/18/21]																																			
9		BONDS	5 days	Thu 7/29/21	Wed 8/4/21	[Gantt bar from 7/29/21 to 8/4/21]																																			
10		MOBILIZATION, INSTALL BMPs	1 day	Tue 9/7/21	Tue 9/7/21	[Gantt bar at 9/7/21]																																			
11	2 - 7	PHASE 1 (WATER) PARK BLVD:	85 days	Wed 8/4/21	Fri 12/3/21	[Gantt bar from 8/4/21 to 12/3/21]																																			
12		AVIAN BREEDING SEASON (2/1 - 9/15)	30 days	Wed 8/4/21	Wed 9/15/21	[Gantt bar from 8/4/21 to 9/15/21]																																			
13		SURVEY / POTHOLE / SAWCUT	4 days	Tue 9/7/21	Fri 9/10/21	[Gantt bar from 9/7/21 to 9/10/21]																																			
14		INSTALL/MAINTAIN BMPs	62 days	Tue 9/7/21	Fri 12/3/21	[Gantt bar from 9/7/21 to 12/3/21]																																			
15	2 - 7	Park Blvd STA 1+00 to 44+65 WTR 16" & Valves	30 days	Mon 9/13/21	Fri 10/22/21	[Gantt bar from 9/13/21 to 10/22/21]																																			
16		Park Blvd STA 7+85 to 44+65 WTR Services	10 days	Mon 9/27/21	Fri 10/8/21	[Gantt bar from 9/27/21 to 10/8/21]																																			
17		FIRE HYDRANTS (12)	10 days	Mon 10/11/21	Fri 10/22/21	[Gantt bar from 10/11/21 to 10/22/21]																																			
18		TRENCH CAP	3 days	Mon 10/25/21	Wed 10/27/21	[Gantt bar from 10/25/21 to 10/27/21]																																			
19		REMOVE BMPs	2 days	Thu 10/28/21	Fri 10/29/21	[Gantt bar from 10/28/21 to 10/29/21]																																			
20	8, 10-16	PHASE 2 (WATER) ZOO PLACE, VILLAGE PLACE:	97 days	Mon 10/25/21	Mon 3/14/22	[Gantt bar from 10/25/21 to 3/14/22]																																			
21		SURVEY / POTHOLE / SAWCUT	5 days	Mon 10/25/21	Fri 10/29/21	[Gantt bar from 10/25/21 to 10/29/21]																																			
22		INSTALL & MAINTAIN BMPs	78 days	Mon 10/25/21	Tue 2/15/22	[Gantt bar from 10/25/21 to 2/15/22]																																			
23	10	Zoo Place STA 1+00 to 10+28.34 WTR 12" & Valves	8 days	Mon 11/1/21	Wed 11/10/21	[Gantt bar from 11/1/21 to 11/10/21]																																			
24		Zoo Place STA 1+00 to 10+28.34 WTR Services	3 days	Mon 11/8/21	Wed 11/10/21	[Gantt bar from 11/8/21 to 11/10/21]																																			
25		FIRE HYDRANTS (2)	2 days	Tue 11/9/21	Wed 11/10/21	[Gantt bar from 11/9/21 to 11/10/21]																																			
26		TRENCH CAP	3 days	Fri 11/12/21	Tue 11/16/21	[Gantt bar from 11/12/21 to 11/16/21]																																			
27	11	Park Parking Lot STA 1+00 to 8+17.12 WTR 12" & Valves	7 days	Wed 11/17/21	Fri 11/26/21	[Gantt bar from 11/17/21 to 11/26/21]																																			
28		FIRE HYDRANTS (2)	2 days	Wed 11/24/21	Fri 11/26/21	[Gantt bar from 11/24/21 to 11/26/21]																																			
29		TRENCH CAP	2 days	Mon 11/29/21	Tue 11/30/21	[Gantt bar from 11/29/21 to 11/30/21]																																			
30	8	Village Place STA 1+00 to 3+30.87 WTR 8" & Valves	3 days	Wed 12/1/21	Fri 12/3/21	[Gantt bar from 12/1/21 to 12/3/21]																																			
31		TRENCH CAP	1 day	Mon 12/6/21	Mon 12/6/21	[Gantt bar at 12/6/21]																																			
32		ZOO MORATORIUM (12/17/21 - 1/2/22)	11 days	Fri 12/17/21	Fri 12/31/21	[Gantt bar from 12/17/21 to 12/31/21]																																			
33		INSTALL HIGHLINE (ZOO DR)	5 days	Mon 1/3/22	Fri 1/7/22	[Gantt bar from 1/3/22 to 1/7/22]																																			
34		FLUSH & BAC-T	5 days	Mon 1/10/22	Fri 1/14/22	[Gantt bar from 1/10/22 to 1/14/22]																																			
35		SCHEDULE CUT & PLUG	10 days	Mon 1/3/22	Fri 1/14/22	[Gantt bar from 1/3/22 to 1/14/22]																																			
36		CUT & PLUG(S)	2 days	Tue 1/18/22	Wed 1/19/22	[Gantt bar from 1/18/22 to 1/19/22]																																			
37	12 - 14, 16	Zoo Dr STA 1+00 to 18+58.53 WTR 12" & 8" & Valves	10 days	Thu 1/20/22	Wed 2/2/22	[Gantt bar from 1/20/22 to 2/2/22]																																			
38		Zoo Dr STA 1+00 to 18+58.53 WTR Services	5 days	Thu 1/27/22	Wed 2/2/22	[Gantt bar from 1/27/22 to 2/2/22]																																			
39		FIRE HYDRANTS (5)	5 days	Thu 1/27/22	Wed 2/2/22	[Gantt bar from 1/27/22 to 2/2/22]																																			
40		TRENCH CAP	2 days	Thu 2/3/22	Fri 2/4/22	[Gantt bar from 2/3/22 to 2/4/22]																																			
41		ZOO MORATORIUM (2/1/22 - 2/28/22)	19 days	Tue 2/1/22	Mon 2/28/22	[Gantt bar from 2/1/22 to 2/28/22]																																			

