

## Pure Water San Diego Check out our current Phase 1 projects

## \*City Resident and Targeted Worker Cumulative Total through July 31, 2024

Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
Penasquitos Pump Station (PQPS) Oxygenation Systems	Blue Pacific Engineering	06/13/2024	\$4,391,767	40%	0%	3	101
North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$43,562,069	38%	27%	142	45,333
North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$117,711,549	34%	19%	423	223,061
North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$372,035,387	28%	19%	1,477	663,305
Miramar Reservoir Pump Station	Shimmick Construction, Inc.	11/30/2022	\$13,031,282	24%	7%	101	10,757
Central Area Small Scale Facility	J.R. Filanc Construction	09/14/2023	\$38,431,331	23%	14%	111	17,431
NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,897,637	20%	15%	231	13,853
Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$113,282,546	19%	26%	464	160,481
NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$261,004,512	18%	15%	687	358,867
Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$138,813,413	18%	7%	683	166,524
Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$132,057,830	5%	13%	402	117,115
	Penasquitos Pump Station (PQPS) Oxygenation Systems  North City Metro Biosolids Center Improvements  North City Pure Water Pipeline  North City Pure Water Facility  Miramar Reservoir Pump Station  Central Area Small Scale Facility  NCWRP Flow Equalization Basins  Morena Conveyance North  NCWRP Expansion & NCPWF Influent Pump Station  Morena Pump Station  Morena Conveyance South, Middle	Penasquitos Pump Station (PQPS) Oxygenation Systems  North City Metro Biosolids Center Improvements  North City Pure Water Pipeline  North City Pure Water Pipeline  W.A. Rasic Construction  North City Pure Water Facility  Shimmick Construction, Inc.  Miramar Reservoir Pump Station  Shimmick Construction, Inc.  Central Area Small Scale Facility  J.R. Filanc Construction  NCWRP Flow Equalization Basins  Kiewit Infrastructure West Co.  Morena Conveyance North  NCWRP Expansion & NCPWF Influent Pump Station  Morena Pump Station  Flatiron West, Inc.  Morena Conveyance South, Middle  Sukut Construction	Penasquitos Pump Station (PQPS) Oxygenation Systems  North City Metro Biosolids Center Improvements  North City Pure Water Pipeline  North City Pure Water Pipeline  North City Pure Water Facility  North City Pure Water Facility  Shimmick Construction, Inc.  07/18/2021  Miramar Reservoir Pump Station  Shimmick Construction, Inc.  11/30/2022  Central Area Small Scale Facility  J.R. Filanc Construction  O9/14/2023  NCWRP Flow Equalization Basins  Kiewit Infrastructure West Co.  NCWRP Expansion & NCPWF Influent Pump Station  Morena Conveyance North  Morena Pump Station  Flatiron West, Inc.  06/26/2021  Morena Conveyance South, Middle  Sukut Construction  O6/26/2021	Penasquitos Pump Station (PQPS) Oxygenation Systems  PCL Construction, Inc.  North City Metro Biosolids Center Improvements  North City Pure Water Pipeline  North City Pure Water Facility  North City Pure Water Facility  North City Pure Water Facility  Shimmick Construction, Inc.  Miramar Reservoir Pump Station  Shimmick Construction, Inc.  11/30/2022  \$13,031,282  Central Area Small Scale Facility  J.R. Filanc Construction  NCWRP Flow Equalization Basins  Kiewit Infrastructure West Co.  NCWRP Expansion & NCPWF Influent Pump Station  NCPWF Influent Pump Station  Flatiron West, Inc.  NCPURD Station  Flatiron West, Inc.  11/24/2022  \$13,031,282  Reservoir Pump Station  Flatiron West, Inc.  11/24/2022  \$13,031,282  \$11,897,637  Morena Conveyance North  OHL USA, Inc.  08/07/2021  \$261,004,512  Morena Pump Station  Flatiron West, Inc.  11/24/2022  \$132,057,830	Project Name Contractor Date Project Start Date Project Value Resident % (Goal 35%)  Penasquitos Pump Station (PQPS) Oxygenation Systems  North City Metro Biosolids Center Improvements  North City Pure Water Pipeline W.A. Rasic Construction North City Pure Water Pacility Shimmick Construction, Inc.  Miramar Reservoir Pump Station  Shimmick Construction, Inc.  10/28/2021 \$43,562,069 38%  North City Pure Water Facility Shimmick Construction, Inc.  04/23/2021 \$372,035,387 28%  Miramar Reservoir Pump Station Shimmick Construction, Inc.  11/30/2022 \$13,031,282 24%  Central Area Small Scale Facility J.R. Filanc Construction 09/14/2023 \$38,431,331 23%  NCWRP Flow Equalization Basins Kiewit Infrastructure West Co. 01/05/2022 \$11,897,637 20%  Morena Conveyance North OHL USA, Inc. 07/18/2021 \$113,282,546 19%  NCWRP Expansion & NCPWF Influent Pump Station & Pipeline Kiewit Infrastructure West Co. 08/07/2021 \$138,813,413 18%  Morena Conveyance South, Middle Sukut Construction 10/24/2022 \$13,031,282 \$138,813,413	Project Name         Contractor         Project Start Date         Project Value Project Value (Goal 35%)         Resident % (Goal 35%)         Worker % (Goal 35%)           Penasquitos Pump Station (PQPS) Oxygenation Systems         Blue Pacific Engineering         06/13/2024         \$4,391,767         40%         0%           North City Metro Biosolids Center Improvements         PCL Construction, Inc.         10/28/2021         \$43,562,069         38%         27%           North City Pure Water Pipeline         W.A. Rasic Construction         07/18/2021         \$117,711,549         34%         19%           North City Pure Water Facility         Shimmick Construction, Inc.         04/23/2021         \$372,035,387         28%         19%           Miramar Reservoir Pump Station         Shimmick Construction, Inc.         11/30/2022         \$13,031,282         24%         7%           Central Area Small Scale Facility         J.R. Filanc Construction         09/14/2023         \$38,431,331         23%         14%           NCWRP Flow Equalization Basins         Kiewit Infrastructure West Co.         01/05/2022         \$11,897,637         20%         15%           Morena Conveyance North         OHL USA, Inc.         07/18/2021         \$113,282,546         19%         26%           NCWRP Expansion & NCPWF Influent Pump Station         Kiewit Infrastructur	Project Name         Contractor         Project Statu Date         Project Value (Goal 35%)         Resident % (Goal 10%)         Worker % (Goal 10%)         Horizonam           Penasquitos Pump Station (PQPS) Oxygenation Systems         Blue Pacific Engineering         06/13/2024         \$4,391,767         40%         0%         3           North City Metro Biosolids Center Improvements         PCL Construction, Inc.         10/28/2021         \$43,562,069         38%         27%         142           North City Pure Water Pipeline         W.A. Rasic Construction         07/18/2021         \$117,711,549         34%         19%         423           North City Pure Water Facility         Shimmick Construction, Inc.         04/23/2021         \$372,035,387         28%         19%         1,477           Miramar Reservoir Pump Station         Shimmick Construction, Inc.         11/30/2022         \$13,031,282         24%         7%         101           Central Area Small Scale Facility         J.R. Filanc Construction         09/14/2023         \$38,431,331         23%         14%         111           NCWRP Flow Equalization Basins         Kiewit Infrastructure West Co.         01/05/2022         \$11,897,637         20%         15%         231           Morena Conveyance North         OHL USA, Inc.         07/18/2021         \$132,2546

PURE WATER PROGRAM TOTALS: \$1,246,219,323

<sup>\*</sup>Data reflects all certified payroll reports received in LCP Tracker through July 31, 2024.