
Pure Water San Diego Morena Conveyance South and Middle and Conveyance Bike Lanes Project Update

Clairemont Mesa Planning Group

November 19, 2024



s Phase 1 Projects



Solution Morena Conveyance South & Middle Alignment



SD Clairemont Drive - Joplin Avenue to Gila Avenue

48" and 30" Pipeline Schedule:


- Monday through Friday
- Daytime installation (7:00am 4:30pm)
- Nighttime welding (4:30pm 11:00pm)

Current 24-hr Traffic Control:


- Keeps one northbound and one southbound lane open
- Approximately 6 weeks of work
- Driveway access maintained at all times
- Emergency responders access maintained at all times

Next Milestone:

- Crews will continue northbound on Clairemont Dr
- Next traffic control will reach Clairemont Mesa Blvd



SD Clairemont Dr. & Feather Ave. Pipeline Installation



sb Clairemont Dr and Rappahannock Ave

 After pipeline installation, additional maintenance components and instrumentation are next in construction. These vaults and structures serve as maintenance points, ensuring the pipeline can be monitored, protected, and serviced in the future.

Appurtenances Installation Schedule:

- Monday thru Friday
- Daytime installation (7:00am 4:30pm)

Current 24-hr Traffic Control:

- Keeps one northbound and one southbound lane open
- Approximately 6 weeks of work

Next Milestone:

• Crews will fall back to Clairemont Dr and Iroquois Ave



SD West Morena Blvd – Buenos Ave to Morena Blvd

48" and 30" Pipeline Schedule:

- Monday thru Friday
- Daytime installation (4:30am 1:30pm)
- Nighttime welding (4:30pm 11:00pm)

Current 24-hr Traffic Control:


- 24 hour northbound closure on W. Morena Blvd between Buenos Ave. and Morena Blvd
- Approximately 6 weeks of work
- All businesses remain open in the area
- Emergency responders access maintained at all times

Next Milestone:


 Crews will continue northbound on West Morena Blvd



S Pipeline Installation @ West Morena Blvd. and Vega St.



SD Pipeline prep @ West Morena Blvd. and Tecolote Creek



SD Future work – Bay Park

Expected Pipeline Schedule:

- Early 2025
- Monday thru Friday
- Daytime installation (in residential)
- Nighttime welding

Traffic Control in Design:

- Full street closure to safely accommodate work
- Closure will be one block at a time
- Sidewalks will remain open
- Approximately 6 weeks of work
- Access maintained at all times for emergency responders
- Trash, delivery services will not be interrupted



SD Future Work – Final Paving and Bike Lanes



Work to be completed before:

- 48" and 30" Pipeline installation
- Installation of pipeline appurtenances
- Both Pipelines must Pass Testing
- 167 ADA Curb Ramps upgrades
 - May also contain electrical upgrades
- Additional Concrete Work
 - Medians, sidewalk panels, cross gutters

Final Paving and Bike Lanes:

- Alignment will be paved in 8 phases
- Phase 1- Clairemont Drive from
 - Erie St to Iroquois Ave
 - Expected January 2025
- New Bike Lanes will be implemented after final paving

sb) Stay **Informed**







Website: Phone Line: Social Media: purewatersd.org 833-667-7973 @purewatersd 833-MOR-PWSD

purewatersd@sandiego.gov

Sign Up for Project Emails

