Pure Water San Diego Morena Conveyance South and Middle and Conveyance Bike Lanes Project Update

Clairemont Mesa Planning Group

February 18, 2025



Solution Morena Conveyance South & Middle Alignment



SD Clairemont Drive - Joplin Ave. to Clairemont Mesa Blvd.

48" and 30" Pipeline Schedule:

- Monday through Friday
- Daytime installation (7:00am 4:30pm)
- Nighttime welding (4:30pm 11:00pm)

Current 24 -hr Traffic Control:

- Keeps one northbound and one southbound lane open
- Approximately 2 to 3 weeks of work
- Driveway access maintained at all times
- Emergency responders access maintained at all times

Next Milestone:

 Night work within Clairemont Drive and Clairemont Mesa Boulevard intersection



Note: Water Shutdown work by Joplin Ave. shifted to night to not impact schools. Please be aware of construction noise during one shift.

Night Work: Clairemont Dr & Clairemont Mesa Blvd.

48" and 30" Pipeline Schedule:


- Starting in early March
- Sunday nights through Friday mornings
- Nighttime installation (9 pm 6 am)

Traffic Control:

- Intersection closed during working hours
 - Detours for all travel directions
- Intersection fully open during day non working hours
- Approximately 6 weeks of work
- All businesses remain open in the area
- Emergency responders access maintained at all times

Next Milestone:

 Next Clairemont Drive and Clairemont Mesa Boulevard Intersection



SD West Morena Blvd – Vega Street to Morena Blvd

48" and 30" Pipeline Schedule:


- Monday through Friday
- Daytime installation (4:30am 1:30pm)
- Nighttime welding (1:30pm 11:00pm)

Current 24 -hr Traffic Control:


- 24-hour northbound closure on
 W. Morena Blvd between
 Vega Street and Morena Blvd
- Approximately 5 to 6 weeks of work
- All businesses remain open in the area
- Emergency responders access maintained at all times

Next Milestone:

 Crews will continue northbound on West Morena Blvd, then turn east onto Milton Street



SD Pipeline Installation @ West Morena Blvd. and Vega St.



SD Pipeline install @ West Morena Blvd. and Tecolote Creek



Paving and Bike Lanes



SD Paving and Bike Lane Overview

Final Paving and Bike Lanes:

- 6.9 miles will receive final paving in 8-phases
 - After pipeline and street improvements are completed
- Phase 1 Clairemont Dr from Erie St to Iroquois Ave
 - Started early February 2025
- Phase 2- Clairemont Dr from Iroquois Ave to Balboa
 - Expected in March 2025
- New Bike Lanes will be implemented after paving
 - City Mobility Design Team started coordination with Community since 2019



Sp Phase 2: Clairemont Drive – Iroquois Ave to Balboa Ave



sb) Stay Informed







Website:Phone Line:Social Media:purewatersd.org833-667-7973@purewatersd833-MOR-PWSD833-MOR-PWSD%

purewatersd@sandiego.gov

Sign Up for Project Emails



SD Paving and Bike Lane Overview

Work to be completed before paving:


- 48" and 30" Pipeline installation
- Installation of pipeline appurtenances
- Both Pipelines must Pass Testing
- 167 ADA Curb Ramps upgrades
 - May also contain electrical upgrades
- Additional Concrete Work
 - Medians, sidewalk panels, cross gutters

Final Paving and Bike Lanes:

- 6.9 miles alignment will be paved in 8 phases
- Phase 1- Clairemont Drive from Erie St to Iroquois Ave
 - Started February 2025
- New Bike Lanes will be implemented after final paving
- Coordinated with Community since 2019
 - September 2019 Subcommittee
 - January 2020 Subcommitee
 - District 2 Budget Request Memo for Separated Bikeways FY22

SD Paving and Bike Lanes


Bicycle Network Context



SD Clairemont Drive – Denver Street to Hartford Street




SD Clairemont Drive – Calle Neil to Dakota Drive




SD Clairemont Drive – Iroquois Ave. to Calle Neil



Solution Clairemont Drive – Ute Drive to Chippewa Court



SD Clairemont Mesa Boulevard & Genesee Avenue



SD Paving and Bike Lanes

Cross Section

