



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through July 2022

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$356,681,930	28%	18%	423	146,083
2 nd	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$110,386,350	27%	8%	350	50,572
3 rd	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$255,138,000	25%	15%	228	63,523
4 th	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$119,125,000	21%	25%	97	26,384
5 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,886,000	20%	45%	44	1,919
6 th	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$40,086,690	18%	18%	31	5,174
7 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$95,243,645	11%	26%	43	8,399

PURE WATER PROGRAM TOTALS:

\$988,547,615

26%

17%

1,216

302,054

Coming Soon:

- ⇒ *Morena Conveyance South & Middle and Morena Conveyance Bike Lanes*
- ⇒ *Miramar Reservoir Pump Station Improvements*

*Data reflects all certified payroll reports received in LCP Tracker through July 31, 2022.