

Engineering & Capital Projects Department

Botanical Building Improvements

Balboa Park Committee – Informational Item
December 8, 2022

Botanical Building 1915 Historic Design



Botanical Building Prior to Restoration



Future Botanical Building Rendering



Botanical Building Construction Progress



Botanical Building Schedule

| Project Phases | | |
|--|--|-------------|
| Bridging Documents | | Completed ✓ |
| RFQ/RFP | | Completed ✓ |
| Award & NTP | | Completed ✓ |
| Mobilization / Staging/ Site preparation | | Completed ✓ |
| Plant Salvaging & Protection | | Completed ✓ |
| Design / Testing / Permitting | September 2021-December 2022 | ⊗ |
| Selective Demolition | Feb 2022-On going | ⊗ |
| Construction Operations | *Ongoing through late Winter 2023 | ⊗ |



***Dates are estimates and are subject to change.**