

CONSTRUCTION PROGRESS REPORT

MIRA MESA COMMUNITY PARK PHASE II IMPROVEMENTS

September 2024

Project Overview

The Mira Mesa Community Park is located within the Mira Mesa Community Planning Area, Council District 6, northeast of the intersection of Mira Mesa Blvd and Camino Ruiz. The existing community park is approximately 28.82 acres in size. The site consists of two irregularly shaped parcels divided by New Salem Street. The southern parcel, Mira Mesa Community Park, is approximately 16.94 acres in size, whereas the northern parcel, Carrol School Site Neighborhood Park, is approximately 10.88 acres in size.

The Mira Mesa Community Park Phase II Improvements will include the following amenities: a new aquatic complex including an aquatic center building, aquatic center site components (pools, decking, fencing, etc.), pool equipment/chemical building, new site utilities, new parking lot and fire lane, new sidewalks and pedestrian plaza, bio-retention basins to address stormwater requirements, two new children's play areas separated by user age, two new basketball courts striped to allow pickleball play, passive use turf areas, renovation/upgrade of the existing recreation center, upgraded lighting, landscaping, and irrigation, a public art component, a new all-wheels-friendly plaza, shade structure, and site furnishings.

Construction Schedule:

Construction Start: August 19, 2024

Estimated Completion: Summer 2026

Duration: 525 working days

Budget:

Construction Cost (Contract PCL Construction Services, Inc.): \$43,308,127

Total Project Cost Estimate: \$ \$53,124,058.00.

Construction Progress Period of August 19 to September 19:

- Site Mobilization (temporary fence, safety signage and project signs installed);
- Site Mobilization (temporary toilets, trailer, and dumpsters delivered);
- Site Survey;
- Pothole for exiting utilities;
- Trees trimming and trees protection;
- Site clear and grub.

Construction Photos Period of August 19 to September 19:





